BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
Item No.20		Supplying and fixing fitness related equipments of approved make and international standards including the cost of equipments, transportation, installation at given location etc., complete Spin bike : Providing and fixing of spin bike (GP-333) as per Engineer in Charge of the work. Machine design features proven biomechanics and advanced structural engineering. Quick start key allows commencing exercise with a touch of button. Challenging resistance levels to help you meet your itness goals. Constant heart rate display keeps in the desired training for progressive cardio improving and weight loss. Low maintenance design delivers a fast return of investment. Rotating parts have high quality bearings, are durable in use and there is no noise while using. Heavy gauge welded steel construction. Stayht GP 333 upright bike boasts a beautiful metallic coat inish on a frame of size Dimension 1 5O" (L) X 25"(VV) X 56"(H) Drive System 2 Centre design drive, super silent poly-V belt driven. Pedals 1 Self balanced extra wide pedals with adjustable straps tit to any size user, close spacing , shock Absorbing, air cushion and provides gentle movements. Seat 2 Ergonomically designed comfortable seat with flex cushion with 29 levels seat adjustment. Handle Bars 1 U-Bar style with ergonomically elbow support pad and in-built contact heart rate sensors with hand grips. Centre of Gravity 2 Low COG combined with a balanced frame prevents rocking. Cardio Monitor 2 In-built hand grip pulse sensor provided with handle grips enables to the cardio monitoring on board. Display 1 Computerized console.									
			No	3				3			
							TOTAL	3	50400	151200	
Item No.22		Cross trainer : Providing and fixing of Elliptical Cross Trainer (GP-666) - Easier, ll/lore effective Cardio. Stayitl Elliptical Cross Trainer GP- 666 provides a natural, low-impact stride, so users can work out longer and harder. And our design lets them target various muscle groups just by changing the resistance levels. Completely smooth and natural feel Reduces joint stress and minimizes fatigue. Moving handlebars for a total-body workout of Dimension : 8O" (L) X 28"(W) X 7O"(H); Strides 1 20 Inches natural strides. Maximum Watt 1 250 Watts; Resistance Level i 161 Levels. Resistance System 3 Electro-Magnetic resistance; Power I Self generated power system; Programs ; O6 Programs - manual, HRC, random, weight loss, CV and hill interval									
			No	4				4			
							TOTAL	4	140000	560000	
Item No.23		Tread mill : Providing and fixing of Motorised Tread Mill (GP-999) is built for the long run. Our gola was to build treadmill that people would want to use instead of running outside, even if weather conditions were perfect. Ouri engineers have built a revolutionary treadmill that's fully-loaded with patented technology and exclusive performance; features. Our treadmills are powerful running, walking, and jogging machines that are the top choice among exercise enthusiasts around the world. From the basic to the ultimate corporate/club use model, there's nothing like training on a STAYFIT Commercial Series. Stayit treadmills are built to perform to the scrutinizing standards of commercial health club equipment. Compare the features of these extraordinary machines, and you'll discover the qualities that make Stayht the premier name in cardio Htness. Flex Deck Cushioning System - The durable flex deck cushioning system delivers proportional cushioning effects regardless of while using Treadmill. Large Running Surface - The W22" xL 62" running surface provides ample space and is constructed from carbon weave, low friction material that is resistant to static build-up. Powerful Motor - The powerful AC 3.0 HP continuous / 6 HP Peak motor self-cools and self-cleans providing commercial-grade durability and extending the life of the motor as per Engineer in Charge of the work.									
			No	4				4			
							TOTAL	4	162400	649600	

CONTRACTOR

PMC

ASSISTANT ENGINEER

Assistant Executive Engr
VIDYARANYAPURA SUB DIVISION
Vidyaranyapura Sub Div
BBMP

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PALIKE-1

Name of Work: Modified Estimate for the Work of Package -7, including 2 Works of Rs. 23.00 Lakhs (1) PWD HOUSE, AND PUBLIC WORKS QUARTERS, PLAY EQUIPMENT, MULTI PURPOSE COURT, EQUIPMENTS, BADMINTON COURT, TABLE TENNIS SLAB, YOGA MATT AND OTHER FITTINGS AT SUNKAM SLAB M, VIDYARANYAPURA IN WARD NO.49 (VIDYARANYAPURA), VIDYARANYAPURA SLB DIVISION, (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, BANJARPA LAYOUT AND BROOKFIELD, AREAS IN WARD NO. 49 (VIDYARANYAPURA), VIDYARANYAPURA SLB DIVISION.

Agency: M/s Sooriya Creator, Sri. P. Hemanth, No 109/110, 6th Cross, 6th Main, Vishwanath Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and FAKT BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
Item No.24		Recumbent : Providing and fixing of recumbent bike(AP-333) as per Engineer in Charge of the work. Machine design features proven biomechanics and advanced structural engineering. Quick start key allows commencing exercise with a touch of button. Challenging resistance levels to help you meet your fitness goals. Constant heart rate display keeps in the desired training for progressive cardio improving and weight loss. Low maintenance design delivers a fast return of investment. Rotating parts have high quality bearings, are durable in use and there is no noise while using. Heavy gauge welded steel construction. Stayfit AP 333 upright bike boasts a beautiful metallic seat finish on a frame of size Dimension 1 50" (L) X 25" (W) X 50" (H) Drive System 1 Centre design drive, super silent poly -V belt driven. Pedals : Self balanced extra wide pedals with adjustable straps it to any size user, close spacing , shock Absorbing, air cushion and provides gentle movements. Seat 3 Ergonomically designed, comfortable seat with flex cushion with 29 levels seat adjustment. Handle Bars 1 U-Bar style with ergonomically elbow support pad and in-built contact heart rate sensors with hand grips. Centre of Gravity 1 Low COG combined with a balanced frame prevents rocking. Cardio Monitor 1 In-built hand grip pulse sensor provided with handle grips enables to the cardio monitoring on board. Display 2 Computerized console.									
			No	2				2			
							TOTAL	2	50400	100800	
Item No.25		Dumbbells									
		20.00Kgs	kgs	4				4			
							TOTAL	4	3360	13440	
Item No.26		17.50Kgs	kgs	4				4			
							TOTAL	4	2940	11760	
Item No.27		15.00Kgs	kgs	4				4			
							TOTAL	4	2520	10080	
Item No.28		12.50Kgs	kgs	4				4			
							TOTAL	4	2100	8400	
Item No.29		10.00Kgs	kgs	4				4			
							TOTAL	4	1680	6720	
Item No.30		7.50Kgs	kgs	4				4			
							TOTAL	4	1260	5040	
Item No.31		5.00Kgs	kgs	4				4			
							TOTAL	4	840	3360	
Item No.32		2.50Kgs	kgs	4				4			
							TOTAL	4	420	1680	
Item No.33		Dumbbell stand : Providing and fixing Dumbbells rack for easy racking and unracking ,, ideal for larger dumbell sets easy for pic and place it back hardchorme dumbbells coated with rubber coating for better life and safety with 137cm x67cmx27cm As per engineer incharge of work.									
			No	2				2			
							TOTAL	2	28000	56000	
Item No.34		Weights stand : Providing and fixing Plate Rack stand of approved make for easy racking and unracking, with rubber coating for better life and safety as per engineer incharge of work									
			No	2				2			

Assistant Executive Engineer

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
							TOTAL	2	28000	56000	
Item No.35		Multi Press ; Providing and fixing the equipments rigid body structure plays a critical role in the machine superbl handling Dimensions 3 93"(L) x 44" (W) x 42" (H). Frame 3 High tensile strength steel, continuous welded, factory; assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings forl super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chromei 2 plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cablef 3.5mm Jacked with PVC 5.5mm outside diameter Pulley S Nylon, 106 mm x 20 mm diameter with Sealed bearing.§ Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process! Rust Proof: Electro statically applied powder coated. Frame Color: Grey.									
			No	1				1			
							TOTAL	1	106400	106400	
Item No.36		Lat Pull down : Providing and fixing the equipments rigid body structureplays a critical role in the machine superb, handling Dimensions 1 93"(L) x 44" (W) x 42" (H). Frame 1 l-ligh tensile strength steel, continuous welded, factorw assembled weight frame. Tube 3 capsule Tube Size 2 80mm x 50mm main frame Tube Gauge 3 3.0 mm. Weight! Stack : 80 Kgs Weight Plate ; Cast iron, machine drilled to exact spec and employ oversized nylon bushings forf super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods I 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod I 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 3 10 mm gauge steel pin with magnetic knob. Cable 3 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing Grips 3 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process Rust Proof: Electro statically applied powder coated.									
			No	1				1			
							TOTAL	1	112000	112000	
Item No.37		Mid row : Providing and fixing an equipment of dimensions 93" X 44" X 42" _ Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 Capsule of size 80mm x 50mm main frame with 3mm gauge. Weight stack 1 80 Kgs , Weight plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushing for super smooth operations. Weight stack guard 1 full front and rear shields. Weight guide rods 1 22 mm, chrome plated solid steel, highly polished for smooth movements, Weight selector rod ; 25mm, chrome plated highly polished for smooth movements, weight selector pin 10mm gauge steel pin magnetic knob, Cable 3 steel cable of 3.5mm jacked with PVC 5.5 mm outside diameter, Pulley 1 Nylon 106mm x 20mm diameter with sealed bearing, Grips 1 Multiple gripping positions, high density rubber hand grips, finishing 3 Proprietary two coat powder process, Rust proof 1 Electro statically applied powder coated. Frame color 1 Grey. Workouts 3 Peres major latissimus dorsi, ramboid major as per Engineer in Charge of the work.									
			No	1				1			
							TOTAL	1	112000	112000	
Item No.38		Shoulder Press: Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions : 93"(L) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 5 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mrn, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof: Electro statically applied powder coated. Frame Color 1 Grey.									
			No	1				1			

CONTRACTOR

ASSISTANT ENGINEER
BBMP

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
							TOTAL	**1**	**106400**	**106400**	
Item No.39		Leg Press : Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(L) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod i 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof: Electro statically applied powder coated. Frame Color: Grey.									
			No	1				1			
							TOTAL	**1**	**134400**	**134400**	
Item No.40		Leg Extension: Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(L) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm, Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields, Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing L Proprietary two coat powder process. Rust Proof 1 Electro statically applied powder coated. Frame Color 1 Grey.									
			No	1				1			
							TOTAL	**1**	**100800**	**100800**	
Item No.41		Leg Curl : Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(l_) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof 3 Electro statically applied powder coated. Frame Color 1 Grey.									
			No	1				1			
							TOTAL	**1**	**100800**	**100800**	

CONTRACTOR

PMC BANGALORE

ASSISTANT ENGINEER BBMP

Assistant Executive Engineer, Vidyaranyapura Sub Division BBMP, Bangalore - 97

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMINTON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator, Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
Item No.42		Smith Machine : Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(L) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof; Electro statically applied powder coated. Frame Color 1 Grey.									
			No	1				1			
							TOTAL	1	168000	168000	
Item No.43		Pectorial fly machine : Providing and fixing fly machine with overall dimension 46" x 65" x 55" proprietary two coat powder process, internally lubricated cables, full front and rear weight stack guarding sheets, total stack weight of 110 kg, as per standard specification and direction from the Engineer in charge.									
			No	1				1			
							TOTAL	1	100800	100800	
Item No.44		Oblique rear fly machine : Providing and fixing oblique rear fly machine of size 56" x 54" x 76", frame 1 using high quality steel tube with 125/50 flat elliptical tube or equivalent of guage 3_0 mm, Cable 1 Solid steel wire capable of bearing 1500 Kg, Guide Rod 1 No 45 steel handled by high frequency, hardness, precision to ensure user's safety. Weight Stack 3 92 Kgs, painting 1 powder coating double layer of high quality colour powder.									
			No	1				1			
							TOTAL	1	100800	100800	
Item No.45		Assisted Chinup : Providing and fixing excellent range of 75 kgs weight assisted chinup of 72" x 42" x 88", Frame 1 using high quality steel tube of 120/50 flat elliptical tube or equivalent of guage 3.0 mm, Cable 2 Solid steel wire capable of bearing 1500 Kg, Guide Rod 1 No 45 steel handled by high frequency, hardness, precision to ensure user's safety. Weight Stack 1 92 Kgs, painting 1 powder coating double layer of high quality colour powder.									
			No	1				1			
							TOTAL	1	128800	128800	
Item No.46		Bench press - declined The equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(L) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 3 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof 2 Electro statically applied powder coated. Frame Color 1 Grey.									
			No	2				2			
							TOTAL	2	44800	89600	

CONTRACTOR

ASSISTANT ENGINEER

Assistant Executive Engineer 7
Vidyaranyapura Sub Division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
Item No.47		Bench press - inclined The equipments rigid body structure plays a critical role in the machine superb handling Dimensions 3 93"(l_) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube ; capsule Tube Size 3 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack ; 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof 1 Electro statically applied powder coated. Frame Color 1 Grey. Workouts 2 Teres major latissimus dorsi, Ramboid Major as per Engineer in Charge of the work.									
			No	2				2			
							TOTAL	2	44800	89600	
Item No.48		Bench press - Flat, The equipments rigid body structure plays a critical role in the machine superb handling Dimensions 3 93"(l_) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube ; capsule Tube Size 3 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack ; 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof 1 Electro statically applied powder coated. Frame Color 1 Grey. Workouts 2 Teres major latissimus dorsi, Ramboid Major as per Engineer in Charge of the work.									
			No	2				2			
							TOTAL	2	28000	56000	
Item No. 49		Bar bell : Providing and supplying barbell of approved make as per the instruction of the Engineer in Charge.									
		(i) 7 feet barbell	No	4				4			
							TOTAL	4	11200	44800	
Item No. 50		(ii) 5 feet barbell	No	4				4			
							TOTAL	4	8400	33600	
Item No. 51		(iii) 3 feet barbell	No	4				4			
							TOTAL	4	5600	22400	
Item No. 52		(iv) kettler barbell	No	4				4			
							TOTAL	4	8400	33600	
Item No.53		Barbel stand : Providing and supplying barbel stand of approved make as per specification.									
			No	2				2			
							TOTAL	2	44800	89600	
		Weights : Providing and supplying weights of approved make as per the instruction ofthe Engineer in Charge.									
Item No.54		20.00/kgs	No	3				3			
							TOTAL	3	3900	11700	
Item No.55		15.00/kgs	No	3				3			
							TOTAL	3	2940	8820	
Item No.56		10.00/kgs	No	3				3			
							TOTAL	3	1960	5880	

CONTRACTOR PMC ASSISTANT ENGINEER BBMP

ASSISTANT EXECUTIVE ENGINEER VIDYARANYAPURA SUB DIVISION BBMP

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
Item No.57		7.50/kgs	No	6				6			
							TOTAL	6	1470	8820	
Item No.58		5.00/kgs	No	10				10			
							TOTAL	10	980	9800	
Item No.59		2.50/kgs	No	10				10			
							TOTAL	10	490	4900	
Item No.60		1.25/kgs	No	6				6			
							TOTAL	6	245	1470	
Item No.		Abodomen mats : Providing mats for abdomen workouts made from premium quality PVC fabrics that ensures its longivity and durability, the mat should be smooth and even finished.									
Item No.61		Long mats 68" x 24"	No	1				1			
							TOTAL	1	1680	1680	
Item No.62		Short mats 48" x 24"	No	5				5			
							TOTAL	5	1120	5600	
Item No.63		Providing and laying of modular wooden polished flooring of 12 mm thick, high density timber of approved colour and design with end trims, transition, profiles, beading, 15 mm thick felt, and 20 micron polyster Elm with 4mm thick foam underlay etc.,									
			Sqm	1	43	31.63		1360.09			
							TOTAL	1360.09			
		Deductions									
		Columns	No	1	0.4	0.4		0.16			
			No	1	0.64	0.36		0.23			
			No	1	0.64	0.39		0.25			
			No	1	0.64	0.4		0.26			
			No	1	1.37	0.39		0.53			
			No	1	0.65	0.39		0.25			
			No	1	0.41	0.39		0.16			
			No	1	0.49	0.23		0.11			
			No	1	0.51	0.24		0.12			
			No	1	0.48	0.25		0.12			
			No	1	0.55	0.25		0.14			
			No	1	0.4	0.33		0.13			
			No	1	0.65	0.39		0.25			
			No	1	1.37	0.39		0.53			
			No	1	0.64	0.4		0.26			
			No	1	0.64	0.39		0.25			
			No	1	0.64	0.36		0.23			
			No	1	0.4	0.4		0.16			
							Sub total	4.15			
							TOTAL	1356	3442.88	4668331.477	
Item No.64		Providing and constructing standard rubber flooring for indoor area uising rubber membren of 12mm to 16mm thick ,to be layed over prepared cement mortor /concrte surface using cm 1:6 beneath rubber membrane including cost of all materials ,labour ,packing joints and mortor Hnishing curing ,all lead and lift ,transportion and also including all applicable taxes complete as per direction incharge of work.									
		Taekwondo Class	Sqm	1	9.71	13.94		135.357			

CONTRACTOR

PMC PRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER BBMP

ASSISTANT EXECUTIVE ENGINEER VIDYARANYAPURA SUB DIVISION BBMP

Assistant Executive Engineer
Vidyaranyapura Sub Division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
		Gym	Sqm	1	14	4.67		65.38			
		Table tennis	Sqm	1	14.02	8.45		118.469			
							TOTAL	319.206			
		Deductions									
		Taekwondo Class									
		Columns									
			No	1	0.22	0.22		0.05			
			No	1	0.49	0.25		0.12			
			No	1	0.4	0.38		0.15			
			No	1	0.65	0.4		0.26			
			No	1	0.65	0.38		0.25			
			No	1	0.39	0.34		0.13			
			No	1	0.34	0.09		0.03			
			No	1	0.33	0.08		0.03			
			No	1	0.34	0.34		0.12			
							Sub total	1.1351			
							TOTAL	318.07	5423.04	1724913.383	
		Item No.65 Providing venyl flooring of approved quality and make, tixed on the top of existing flooring tixed with suitable adeshive, including cutting to the required size and fixing etc, complete									
		Gym	Sqm	1	24	14		336			
		Yoga room	Sqm	1	12	13.2		158.4			
		Changing Room Yoga	Sqm	2	3	3		18			
		Aerobics	Sqm	1	14	17		238			
		Office	Sqm	1	12	5.62		67.44			
							TOTAL	817.84			
		Deductions									
		Gym									
		Columns									
			No	1	0.66	0.4		0.26			
			No	1	0.68	0.39		0.27			
			No	1	0.71	0.39		0.28			
			No	1	0.54	0.24		0.13			
			No	1	0.36	0.09		0.03			
			No	1	0.35	0.075		0.03			
			No	1	0.36	0.09		0.03			
			No	1	0.09	0.08		0.01			
			No	1	0.35	0.35		0.12			
			No	1	0.35	0.35		0.12			
			No	1	0.5	0.5		0.25			
		Yoga room									
			No	1	0.65	0.39		0.25			
			No	1	0.65	0.4		0.26			
			No	1	0.67	0.39		0.26			
			No	1	0.47	0.23		0.11			
			No	1	0.36	0.07		0.03			
			No	1	0.35	0.09		0.03			
			No	1	0.35	0.33		0.12			
			No	1	0.35	0.35		0.12			

CONTRACTOR

PMC CONSULTANTS

ASSISTANT ENGINEER
BBMP

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
			No	1	0.48	0.48		0.23			
		Table tennis									
			No	1	0.66	0.42		0.28			
			No	1	0.39	0.39		0.15			
			No	1	0.39	0.39		0.15			
			No	1	0.66	0.42		0.28			
						Sub total		3.80			
							TOTAL	814.04	618.80	503730.7057	
		Item No. Table Tennis : Supplying and installing Table tennis board approved make,standard size including all the cost transportation, installation etc., complete									
		Item No66. Tables (30'-0" X 16'-6")	No	3				3			
							TOTAL	3	28000	84000	
		Item No.67 Bats Standard size	No	12				12			
							TOTAL	12	1008	12096	
		Item No.68 Balls	No	36				36			
							TOTAL	36	28	1008	
		Item No.69 Badminton : Supplying and installing Shuttle court related equipments including Fixing of poles, nets etc., complete as per specification									
		Net- 2'-0" high	No	2				2			
							TOTAL	2	28000	56000	
		Item No.70 Poles - 5'-1" high	No	4				4			
							TOTAL	4	2800	11200	
		Item No.71 Shuttle racket - Standard size	No	8				8			
							TOTAL	8	1680	13440	
		Item No.72 Shuttle cock	No	15				15			
							TOTAL	15	168	2520	
		Item No.73 Yoga Mats : Providing mats for yoga made from premium quality PVC fabrics that ensures its longivity and durabilityq the mat should be smooth and even finished.									
		Mats - 68" long x 24" wide	No	25				25			
							TOTAL	25	448	11200	
		Item No.74 Providing and setting up of a children play yard including all the equipments, sand etc., complete.									
			No	1				1			
							TOTAL	1	184800	184800	
		Item No.75 Providing and supplying commercial RO plant of 100 LPH capacity water purifier system suitable for TDS upto 1500 PPM, multiple purification process, suitable to attend with water cooler, finally automatic optional storage tank box pack of approved make and standards.									
			No	2				2			

CONTRACTOR

PRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER
BBMP

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP
Bangalore - 97

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
							TOTAL	2	28000	56000	
Item No.76		Providing supplying and fixing to walls 6mm thick mirror and wall papers of best quality including material ,drilling of holes ,bolt and nuts arrengements ,grinding polishing all lift and lead ,labour transportion etc complet as per direction engineer incharge of work.									
			No	5				5			
							TOTAL	5	56000	280000	
Item No.77		Providing, supplying and fixing of lockers for changing rooms, special lighting systems for gym 81 other areas and music system with speakers for gym area.									
			No	1				1			
							TOTAL	1	526400	526400	

EIRL

E1		KSRB 14.9-2 : Providing and laying M-15 cement concrete flooring 60 mm thick with metallic concrete hardner toping, under layer of 45mm thick M-15 cement concrete using broken granite metal of 20mm and down size and top layer of 15mm thick metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with metalic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement = 1 part of metallic floor hardening compound of approved quality by wt) , including finishing, cost of materials, labour, curing, complete as per specifications. Specification No. KBS 14.4 Page No. 101, Item No. 14.14, PWD SR 2016-17									
		Quanitiy Same as Item No. 63	sqm					1356			
		Gym	sqm	1	28.67	14		401			
		Changing Room Yoga	Sqm	2	3	3		18			
		Office	Sqm	1	12	5.62		67.44			
		Sub total	**Sqm**					**1843**			
		Deductions									
		Gym									
		Columns									
			No	**1**	**0.66**	**0.4**		**0.26**			
			No	**1**	**0.68**	**0.39**		**0.27**			
			No	**1**	**0.71**	**0.39**		**0.28**			
			No	**1**	**0.54**	**0.24**		**0.13**			
			No	**1**	**0.36**	**0.09**		**0.03**			
			No	**1**	**0.35**	**0.075**		**0.03**			
			No	**1**	**0.36**	**0.09**		**0.03**			
			No	**1**	**0.09**	**0.08**		**0.01**			
			No	**1**	**0.35**	**0.35**		**0.12**			
			No	**1**	**0.35**	**0.35**		**0.12**			
			No	**1**	**0.5**	**0.5**		**0.25**			
		Sub Total						**1.53**			
							TOTAL	**1841.23**	**770.45**	**1418574.84**	

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION

Assistant Executive Engineer
Vidyaranyapura Sub Division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-7

Name of Work: Modified Estimate for the Work of Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Agency: M/s Soorya Creator. Sri. P. Hemanth, No.109/110, 4th Cross, 6th Main, Vivekananda Road, Balaji Layout, R.M.V 2nd Stage-560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rates	Amount	Remarks
E2		KSRB 3.5: Providing, injecting chemical emulsion for Pre-constructional Anti-Termite Treatment of soil under existing floors using chemical emulsion at one litre / hole 30mm apart including drilling 12mm. dia holes and plugging with cement mortar 1:2 proportion to match with the existing floors with chlorophyriphos emulsion concentrate 20%, including cost of chemical diluting in water to one percent concentration, labour, HOM of equipments, complete as per specifications. (P. No. 9/ I. No. 3.5 of CSR 2016-17)									
		QTY Same as Item no E1									
							TOTAL	**1841.23**	**862.82**	**1588649.16**	
E3		Supplying box type suitable for 28W T5 single / twin Lamp & suspension mounted luminaire & optical reflector. Prewired with HF electronic Ballast, push fit type lamp holders & main connectors. Channel cover shall be made of CRCA MS Sheet and finishing is done with stove enameled white with end caps made of engineering plastic. 1x4'-28 Watts Page No. 20, Item No. 4.7.1, KPWD SR 2014-15									
			No	400				400			
							TOTAL	**400**	**1108.7**	**443480**	
E4		Supply of 2'x2' LED recessed luminaries with ...Watts system wattage. Housing shall be with pressure die cast aluminum alloy with corrosion proof resistant polyester power coated. Driver operates with voltage range from 100V to 270V 50/60 Hz with short circuit, overload & mis-wiring protection. Lumen Maintenance of 70% at 50000 Hrs. Injection moulded poly carbonate diffuser for better mechanical stability, light transmission & avoid pot hole effect. Junction temperature shall be < 70 degree Celsius. Driver is on constant current driver @ 0.06A with PF > 0.92 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens with < 80mm depth. 5 years Warranty against any manufacturing defect working under standard electrical condition. LED modular down light 2'x2'-55 watts Page No. 26, Item No. 4.33.3, KPWD SR 2014-15									
			No	70				70			
							TOTAL	**70**	**10384.83**	**726938.1**	
									TOTAL AMOUNT	**15736431.67**	

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER
BBMP

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Scanned by CamScanner